



DATE: 16 MARCH 2026
MINE: SIBANYE STILLWATER
SHAFT: DRIEFONTEIN 1#(MASAKHANE)
LOCATION: TERTIARY BANK
PRESENT: SECTION RIGGER

INDEX

SUMMARY OF NDT INSPECTION RESULTS	2
NDT INSPECTION OF ROCK WINDER CONVEYANCE OVERLAY	3
NDT INSPECTION OF ROCK WINDER CONVEYANCE UNDERLAY.....	4



DATE: 16 MARCH 2026
MINE: SIBANYE STILLWATER
SHAFT: DRIEFONTEIN 1#(MASAKHANE)
LOCATION: TERTIARY BANK
PRESENT: SECTION RIGGER

SUMMARY OF NDT INSPECTION RESULTS

Description	Results	Risk ranking
Bridle overlay		
TRANSOMS	No indications	In order
JOINTS	No indications	In order
JACK CATCHES	No indications	In order
Bridle underlay		
TRANSOMS	No indications	In order
JOINTS	No indications	In order
INSPECTION BASKET HOOKS	No indications	In order



Technical Auditing
Services (Pty) Ltd.

Registration No. 1998/006015/07

17 Dee Dee Brown Dr
Wilropark, Roodepoort
www.tas.co.za
Tel: (011) 764-5870



DATE: 16 MARCH 2026
MINE: SIBANYE STILLWATER
SHAFT: DRIEFONTEIN 1#(MASAKHANE)
LOCATION: TERTIARY BANK
PRESENT: SECTION RIGGER

NDT INSPECTION OF ROCK WINDER CONVEYANCE OVERLAY

TEST METHOD:	TEST EQUIPMENT USED:	SERIAL NUMBER:
VISUAL EXAMINATION(VT)	CAMERA	---
MAGNETIC PARTICLE INSPECTION	PERMANENT MAGNETIC YOKE	03
	18 KG CALIBRATION BLOCK	SN0209
	WIRE BRUSH	
	SCRAPER	

CONSUMABLES:	BATCH NO:
ARDROX 800/3 BLACK MAGNETIC PARTICLE INK	BATCH NO:25L052 EXP 13/10/2030
ARDROX 8903W WHITE CONTRAST COATING	BATCH NO: 25J113 EXP 03/09/2030

TOP TRANSOM

	DESCRIPTION	QTY TESTED	MPI	VT	COMMENTS
1	Front transom	1	YES	YES	No indications
2	Front transom joints	2	YES	YES	No indications
3	Rear transom	1	YES	YES	No indications
4	Rear transom joints	2	YES	YES	No indications
5	Jack catch brackets	4	YES	YES	No indications

BOTTOM TRANSOM

	DESCRIPTION	QTY TESTED	MPI	VT	COMMENTS
1	Front transom	1	NO	YES	Good condition
2	Front transom joints	2	NO	YES	Good condition
3	Rear transom	1	NO	YES	Good condition
4	Rear transom joints	2	NO	YES	Good condition
5	Inspection basket hooks	2	NO	YES	Good condition

TEST COMMENTS:

Visual Testing (VT)

VT of accessible areas on the overlay bridle items examined did not reveal visually apparent conditions requiring immediate corrective action within the scope executed. VT findings support the MPI results insofar as surfaces were sufficiently assessable in the inspected areas.

Magnetic Particle Inspection (MPI)

MPI of the listed overlay bridle items, performed on accessible target areas with magnetisation applied in at least two approximately perpendicular directions, identified no relevant reportable indications in the examined areas. Accordingly, no deviations are indicated from a surface-breaking discontinuity perspective for the examined scope at the inspection date.

Limitations:

Not all the parts of the bridle were tested due to the bridle being in position.

Skip was not tested due to being in position.

MPI inspection could not be done at Bottom transom due to backfill noted on the transom.

J.J. PRETORIUS
NDT TECHNICIAN LEVEL 1

COUNTER SIGN
NDT TECHNICIAN LEVEL 2



**Technical Auditing
Services (Pty) Ltd.**

Registration No. 1998/006015/07

17 Dee Dee Brown Dr
Wilropark, Roodepoort
'www.tas.co.za
Tel:(011) 764-5870

DATE: 16 MARCH 2026
MINE: SIBANYE STILLWATER
SHAFT: DRIEFONTEIN 1#(MASAKHANE)
LOCATION: TERTIARY BANK
PRESENT: SECTION RIGGER

NDT INSPECTION OF ROCK WINDER CONVEYANCE UNDERLAY

TEST METHOD:	TEST EQUIPMENT USED:	SERIAL NUMBER:
VISUAL EXAMINATION(VT)	CAMERA	---
MAGNETIC PARTICLE INSPECTION	PERMANENT MAGNETIC YOKE	03
	18 KG CALIBRATION BLOCK	SN0209
	WIRE BRUSH	
	SCRAPER	

CONSUMABLES:	BATCH NO:
ARDROX 800/3 BLACK MAGNETIC PARTICLE INK	BATCH NO:25L052 EXP 13/10/2030
ARDROX 8903W WHITE CONTRAST COATING	BATCH NO: 25J113 EXP 03/09/2030

TOP TRANSOM

	DESCRIPTION	QTY TESTED	MPI	VT	COMMENTS
1	Front crosshead	1	YES	YES	No indications
2	Front crosshead joints	2	YES	YES	No indications
3	Rear crosshead	1	YES	YES	No indications
4	Rear crosshead joints	2	YES	YES	No indications
5	Jack catches	4	YES	YES	No indications

BOTTOM TRANSOM

	DESCRIPTION	QTY TESTED	MPI	VT	COMMENTS
1	Front crosshead	1	YES	YES	No indications
2	Front crosshead joints	2	YES	YES	No indications
3	Rear crosshead	1	YES	YES	No indications
4	Rear crosshead joints	2	YES	YES	No indications
5	Inspection basket hooks	2	NO	YES	No indications

TEST COMMENTS:

Visual Testing (VT)

VT of accessible areas on the underlay bridle items examined did not reveal visually apparent conditions requiring immediate corrective action within the scope executed. VT findings support the MPI results insofar as surfaces were sufficiently assessable in the inspected areas.

Magnetic Particle Inspection (MPI)

MPI of the listed underlay bridle items, performed on accessible target areas with magnetisation applied in at least two approximately perpendicular directions, identified no relevant reportable indications in the examined areas. Accordingly, no repairs are indicated from a surface-breaking discontinuity perspective for the examined scope at the inspection date.

Limitations:

Not all the parts of the bridle were tested due to the bridle being in position.
Skip was not tested due to being in position.

J.J PRETORIUS
NDT TECHNICIAN LEVEL 1


COUNTER SIGN
NDT TECHNICIAN LEVEL 3